## Southside Virginia Training Center

Heating Plant Month Operations Report

5/31/2014 11:59 PM Monthly Report

## Description

	Plant				Units
Heating Degree Days	81.16				hdd
Total Plant Steam Flow	5,223.52				klbs
Steam Flow Per Heating Degree Day	64.4				klbs/hdd
Total Condensate Return Water Flow	270.8				klbs
Total Plant Gas Flow	6,705.80				kscf
Total Plant Gas Cost	\$41,178.92				\$
Total Plant Oil Flow	365.8				gals
Total Plant Oil Cost	\$1,280.24				\$
Total Plant Fuel Cost	\$42,459.16				\$
Fuel Cost Per Heating Degree Day	\$523.15				\$/hdd
Plant Average Steam Cost Per Degree Day	\$0.10				\$/klbs
Total Plant Efficiency By I/O	75.7				%
Condensate Transfer Pump #1 Run Time		19	94.3		hrs
Condensate Transfer Pump #2 Run Time	334.7				hrs
Condensate Transfer Pump #3 Run Time	214.5				hrs
Boiler Feed Pump #1 Run Time	166.0				hrs
Boiler Feed Pump #2 Run Time	169.5				hrs
Boiler Feed Pump #3 Run Time	198.8				hrs
Boiler Feed Pump #4 Run Time	209.4				hrs
Fuel Oil Pump #1 Run Time	0.0				hrs
Fuel Oil Pump #2 Run Time	7.8				hrs
	Boiler 1	Boiler 2	Boiler 3	Boiler 4	Units
Run Time	285.5	180.7	232.4	81.4	hrs
Steam Flow	2020.98	1224.76	1485.36	492.42	klbs
				-	
Gas Flow	2574.94	1669.64	1782.71	678.51	kscf
Natural Gas Cost Oil Flow	\$15,812.18 0.0	\$10,252.80	\$10,947.21	\$4,166.73	\$
			116.7	249.0	gals
Oil Cost	\$0.00	\$0.00	\$408.57	\$871.67	\$ \$
Total Fuel Cost	\$15,812.18	\$10,252.80	\$11,355.78	\$5,038.40	Ŧ
Average Steam Cost	\$7.82	\$8.37	\$7.65	\$10.23	\$/klbs
Efficiency By Losses	83.0	77.4	82.6	82.1	%
Efficiency By I/O	76.9 71.8 80.9 67.6				%